ವಿಷಯ

ಪುಟದ ಸಂಖ್ಯೆ ..1..

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
65	~~ಕೆಂಪೇಗೌ~~ 63ರ ವಿಷಯದಂತೆ ಗ್ರಾ. ಗಾರ್ಡ್. ಗ್ರಾ ಸದರಿ ಎಸ್ಸಾರ ಕಛೇರಿಯ Construction of RCC drai and CC road at Vijayalakshmi Layout Mallasandra. in Ward No-13. Kothanur Sub Division. ಬಿಂಬ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವುದಕ್ಕೆ ಈ ಎಸ್ಸಾರ ಕಛೇರಿಯವರು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಟೆಂಡರ್ ಕರೆಯುವುದು
66	ಕಳುಹಿಸಿ ಮಾಹಿತಿ 90 ದಿನಗಳ ಒಳಗಾಗಿ 260 ದಿನಗಳಲ್ಲಿ ಕೆಲಸವನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಕೊಡುವುದು. ನೀರಿ. ಮು. (ಶಿ) ಇವರು ಮಾಹಿತಿ ನೀಡಬೇಕು. ಮುಂದಿನ ಕಾಮಗಾರಿಗೆ ~~ಟೆಂಡರ್~~ ಬಿಲ್ಲನ್ನು ಪಾವತಿ ಮಾಡಲು ಬರುವ ಸಂದರ್ಭದಲ್ಲಿ ಹಿಂದಿನ ಕಾಮಗಾರಿಯ ಬಾಕಿ ಕೆಲಸವನ್ನು ಪೂರ್ಣಗೊಳಿಸಿರುವ ಬಗ್ಗೆ. ಯಾವುದೇ ಮೇಲ್ಮನವಿಯಾಗಲಿ ಇಲ್ಲವೆಂಬ ಬಗ್ಗೆ ಪ್ರಮಾಣ ಪತ್ರವನ್ನು ಪಡೆದುಕೊಳ್ಳಲು ಸೂಚಿಸಿದೆ.
(67)	ಅಂತೆಯೇ ಆಗಲಿ ರಂಗಪ್ಪ 62ರ ಕಛೇರಿಯಿಂದಲೇ ಸಂದ ರಶೀದಿ ಬಿಲ್ ಬಿಟ್ಟಿರುವಿಲ್ಲ ಬಿಲ್ಲು ಕಾಲ್ಪ ಪ್ರಮಾಣ ಪತ್ರ ಕೊಡಬೇಕು.

436/68

ಸಹಿ/ರವರಿಗೆ. SOT. ಸ್ಥಾ ರವರಿಗೆ ಮಾಹಿತಿಗಾಗಿ.

260

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ಕಡತ ಸಂಖ್ಯೆ 16

ಕಡತದ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆದೇಶಗಳು

Divisional AEE to be recommended by him the delay is caused due to his bowstring hence delay may be condoned by imposing nominal penalty

Ne by

EE(Civil)

pl put up as per nominal

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Nominal penalty of Rs. 10,000/- & put up Audit report

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Scanned by CamScanner

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Construction of RCC drain and CC road at Vijayalakshmi Layout Mallasandra, in ward no.13 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 50.00 Lakhs	
3	Job Code	013-17-000073	
4	A/S No	BBMP/EE/DZ/AS/28/17-18 dated: 12.06.2017	
5	T/S No	BBMP/CE/DZ/TS/65/17-18 dated: 12.06.2017	
6	Work order/Agreement No	EE/DD/WO/104/17-18 dated: 13.06.2017	
7	Tender Premium		
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress		
10	Progress Achieve till date		
11	Reasons for delay	Dealy due to BWSSB Cauvery water supply and UGD pipe line work	
12	Time extension requested	260 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Recommended for Approval	
15	Chief Engineer recommendation	As Recommended by the EE/DZ in exception &	
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner